


Gas Tightness Test									
Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m³)	0.004686	Max allowable pressure drop (mbar)	4	Type of gauge used (water / electronic)	Electric	Tightness test result (Pass / Fail)	
Where was the Test carried out from?	ECV	Let by test duration (mins)	1	Volume smallest occupied space (m³)	0	Smell of gas	N/A	Pass	
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1	Tightness test pressure (TTP) (mbar)	20	CO Alarm			
						CO Alarm Installed	Date Of Expiry	CO Pass/Fail	
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2	Actual pressure drop (mbar)	0	Yes	08/2025	Pass	
Meter Information									
Meter Location	Garage	Meter room secure	Yes	Meter room key labelled	N/a	Standing pressure at meter (mbar)	25.55	Working pressure at Appliances (mbar)	
Meter size	U6	Meter accessible	Yes	Meter room ventilated	Yes	Working pressure at meter	23.51	20.73	
ECV labelled	Yes	Does ECV operate easily	Yes	Adequate gas isolation	Yes	Suitably sleeved Area Adjacent Meter	No	Meter Labelling Correct	
Pipework colour coded /identified from point of Test	No	Line diagram at meter (current)	N/a	Clear of combustibles	Yes	Installation cross bonded	Yes	Yes	
Gas pipe supported (Where Visible) from point of Test	Yes				Flue Dilution (CO ₂) %	N/a	Air Sample (CO ₂) %	N/a	
Manometer Make	Testo	Serial No	N/a	Analyser Make	Testo	Serial No	61857248		
Description of work: Tightness test, boiler service, co alarm tested and replaced damaged heat exchanger gasket									
Defects					Remedial work required				
No 1	Boiler case front panel clips broken so doesn't screw back. Had to use tape to secure panel				New front panel case needed				
No 2	Co2 readings when tested air intake on flue				Replaced damaged red gasket on top of heat exchanger and retook readings.				
No 3	Butterfly valve on gas pipe to old cooker supply				Recommend removing butterfly valve and pipe work to old cooker point as no longer in use				
No 4	3/4 of the gas pipe work installed is in screwed steel				Recommend running a new gas main in copper				
No 5									
No 6									
No 7									
No 8									
Parts used			Part Number		Qty		Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.		
Heat exchanger gasket (red)									
Print Name	Sean Moloney		Engineer's Signature						
The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.									
Print Name	No person present		Customer Signature						

Tightness Test Carried out from this Valve 'Label'



Appliance Flue Termination



Warning Label 'if Applicable'

CO Expiry Date

Location of CO Alarm



Photo of Unsafe Situation

Defect 1

Defect 2



Defect 3

Defect 4

Defect 5



Defect 6

Defect 7

Defect 8