




Gas Tightness Test								
Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m³)	0.001208	Max allowable pressure drop (mbar)	4	Type of gauge used (water / electronic)	Electric	Tightness test result (Pass / Fail)
Where was the Test carried out from?	ECV	Let by test duration (mins)	1	Volume smallest occupied space (m³)	24	Smell of gas	No	Pass
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1	Tightness test pressure (TTP) (mbar)	20	CO Alarm		
						CO Alarm Installed	Date Of Expiry	CO Pass/Fail
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2	Actual pressure drop (mbar)	0.5	Yes	08/2025	Pass
Meter Information								
Meter Location	Externally rear of property	Meter room secure	Meter box	Meter room key labelled	Meter box key	Standing pressure at meter (mbar)	22.06	Working pressure at Appliances (mbar)
Meter size	U6	Meter accessible	Yes	Meter room ventilated	Yes	Working pressure at meter	21.64	20.25
ECV labelled	Yes	Does ECV operate easily	Yes	Adequate gas isolation	Yes	Suitably sleeved Area Adjacent Meter	Yes	Meter Labelling Correct
Pipework colour coded /identified from point of Test	Yes	Line diagram at meter (current)	N/a	Clear of combustibles	Yes	Installation cross bonded	Internally	Yes
Gas pipe supported (Where Visible) from point of Test	Yes				Flue Dilution (CO <sub>2</sub> ) %	N/a	Air Sample (CO <sub>2</sub> ) %	N/a
Manometer Make	Testo	Serial No	N/a	Analyser Make	Testo	Serial No	61743821	
Description of work: Boiler service, co alarm tested and tightness test								
Defects				Remedial work required				
No 1	Condense pipe discharges into rainwater pipe			Condense needs a acid neutraliser fitting or re routing into internal waste pipes				
No 2	Wall around flue not sealed internally			Wall around flue needs sealing				
No 3	Gas meter box lid hinges broken			Gas meter lid needs replacing				
No 4	L/h hinge assembly broken			Replaced l/h assembly on service				
No 5								
No 6								
No 7								
No 8								
Parts used			Part Number		Qty		Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.	
					1			
L/h hinge assembly								
Print Name	Sean Moloney		Engineer's Signature					
The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.								
Print Name	No person present		Customer Signature					

Tightness Test Carried out from this Valve 'Label'



Appliance Flue Termination



Warning Label 'if Applicable'

CO Expiry Date

Location of CO Alarm



Photo of Unsafe Situation

Defect 1

Defect 2



Defect 3

Defect 4

Defect 5



Defect 6

Defect 7

Defect 8