



**Gas Tightness Test**

Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m³)		Max allowable pressure drop (mbar)	4	Type of gauge used (water / electronic)	Electric	Tightness test result (Pass / Fail)	
Where was the Test carried out from?	ECV	Let by test duration (mins)	1	Volume smallest occupied space (m³)		Smell of gas	N/A	Pass	
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1	Tightness test pressure (TTP) (mbar)	21.55	CO Alarm			
						CO Alarm Installed	Date Of Expiry	CO Pass/Fail	
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2	Actual pressure drop (mbar)	0	Yes	07/2035	Pass	

**Meter Information**

Gas Meter Present	Yes	Meter room secure	N/A	Meter room key labelled	N/A	Standing pressure (mbar)		Working pressure at Appliances (mbar)	
Meter size	U6	Meter accessible	Yes	Meter room ventilated	N/A	Working pressure at meter	20.87	17.68	
ECV labelled	Yes	Does ECV operate easily	Yes	Adequate gas isolation	Yes	Suitably sleeved Area Adjacent Meter	Yes	Meter Labelling Correct	
Pipework colour coded /identified from point of Test	Yes	Line diagram at meter (current)	N/A	Clear of combustibles	Yes	Installation cross bonded	Yes	Yes	
Gas pipe supported (Where Visible) from point of Test	Yes	Meter Location	Outside meter box		Flue Dilution (CO <sub>2</sub> ) %	N/A	Air Sample (CO <sub>2</sub> ) %	N/A	
Manometer Make	Testo	Serial No	26884240	Analyser Make	Testo	Serial No	61857248		

Description of work: Boiler service and co device check

Defects		Remedial work required
No 1	Expansion vessel needed pumping up	Air now in expansion vessel with new shdrer valve
No 2		
No 3		
No 4		
No 5		
No 6		
No 7		
No 8		

Parts used	Part Number	Qty	Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.
Honeywell	Co alarm	1	
	Honeywell		

Print Name: Jack Williams  
 Engineer's Signature: 

The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.

Print Name	No person present	Customer Signature	
------------	-------------------	--------------------	--

## Tightness Test Carried out from this Valve 'Label'



### Measurement protocol

#### General information

<b>Customer</b>	<b>Name of measurement program</b>	<b>Tightness test program</b>
87 Heronbank Staff Flat		10/06/2025 10:31:35

#### Instrument information

<b>Instrument name/Serial number</b>	<b>Measurement parameters</b>
Model: 9120 (40884240)	Differential pressure

#### Measurement parameters

<b>Measuring mode</b>	<b>Timed</b>	<b>Maximum pressure drop</b>	4.10 mbar
<b>Measuring cycle</b>	30 sec	<b>Pressure start (P Start)</b>	21.55 mbar
<b>Line stabilisation time</b>	Yes	<b>Measurement result</b>	Passed
<b>Measurement duration (Charge)</b>	2 min 0 sec	<b>Start time</b>	10/06/2025 10:29:18
<b>Pressure grade</b>	ISO 9118 (40884240)	<b>End</b>	10/06/2025 10:31:18
<b>Fuel type</b>	Natural gas	<b>Duration</b>	2 min 0 sec

#### Measurement result

<b>Maximum pressure drop</b>	4.10 mbar
<b>Final pressure drop</b>	0.75 mbar

Date/Time	ΔP (mbar)	ΔP current (mbar)
10/06/2025 10:29:18	21.55	0.10
10/06/2025 10:29:38	21.60	0.34
10/06/2025 10:29:58	21.75	0.40
10/06/2025 10:30:18	21.90	0.45
10/06/2025 10:30:38	22.05	0.50
10/06/2025 10:30:58	22.14	0.55
10/06/2025 10:31:18	22.30	0.75


## Appliance Flue Termination

Warning Label 'if Applicable'

CO Expiry Date

Location of CO Alarm



Photo of Unsafe Situation	Defect 1	Defect 2
		
Defect 3	Defect 4	Defect 5
Defect 6	Defect 7	Defect 8