




Gas Tightness Test									
Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m³)	0.0028	Max allowable pressure drop (mbar)	4	Type of gauge used (water / electronic)	Electric	Tightness test result (Pass / Fail)	
Where was the Test carried out from?	ECV	Let by test duration (mins)	1	Volume smallest occupied space (m³)	N/A	Smell of gas	N/A	Pass	
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1	Tightness test pressure (TTP) (mbar)	19.93	CO Alarm			
						CO Alarm Installed	Date Of Expiry	CO Pass/Fail	
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2	Actual pressure drop (mbar)	0.03	Yes	08/2034	Pass	
Meter Information									
Gas Meter Present	Yes	Meter room secure	Yes	Meter room key labelled	N/A	Standing pressure (mbar)		Working pressure at Appliances (mbar)	
Meter size	U6	Meter accessible	Yes	Meter room ventilated	N/A	Working pressure at meter	20.03	18.82	
ECV labelled	Yes	Does ECV operate easily	Yes	Adequate gas isolation	Yes	Suitably sleeved Area Adjacent Meter	Yes	Meter Labelling Correct	
Pipework colour coded /identified from point of Test	Yes	Line diagram at meter (current)	N/A	Clear of combustibles	Yes	Installation cross bonded	Yes	Yes	
Gas pipe supported (Where Visible) from point of Test	Yes	Meter Location	Outside meter box		Flue Dilution (CO <sub>2</sub> ) %	N/A	Air Sample (CO <sub>2</sub> ) %	N/A	
Manometer Make	Testo	Serial No	26884240	Analyser Make	Testo	Serial No	61857248		
Description of work: Boiler service. Co device check and cp12									
Defects					Remedial work required				
No 1									
No 2									
No 3									
No 4									
No 5									
No 6									
No 7									
No 8									
Parts used			Part Number		Qty		Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.		
Print Name	Jack Williams		Engineer's Signature						
The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.									
Print Name	No person present		Customer Signature						

## Tightness Test Carried out from this Valve 'Label'



### Measurement protocol

**General information**

<b>Customer</b> 58 heronbank	<b>Name of measurement program</b> Tightness test	<b>Date of measurement</b> 04/12/2025 9:28:50
---------------------------------	--	--

**Instrument information**

<b>Instrument name/Serial number</b> testo 510 (46884240)	<b>Measurement parameters</b> Differential pressure
--	--

**Measurement parameters**

<b>Measuring mode</b>	Timed	<b>Maximum pressure drop</b>	4.00 mbar
<b>Measuring probe</b>	20 sec	<b>Pressure start (P_start)</b>	19.93 mbar
<b>Use stabilisation time</b>	Yes	<b>Measurement result</b>	Passed
<b>Measurement duration (target)</b>	2 min 0 sec	<b>Start time</b>	04/12/2025 9:26:47
<b>Pressure probe</b>	testo 510 (46884240)	<b>End</b>	04/12/2025 9:28:47
<b>Fuel type</b>	Natural gas	<b>Duration</b>	2 min 0 sec

**Measurement**

<b>Maximum pressure drop</b>	4.00 mbar
<b>Final pressure drop</b>	-0.03 mbar

Date/Time	ΔP [mbar]	ΔP current [mbar]
04/12/2025 9:26:47	19.93	-
04/12/2025 9:27:07	20.01	0.08
04/12/2025 9:27:27	20.02	0.09
04/12/2025 9:27:47	19.97	0.04
04/12/2025 9:28:07	19.94	0.01
04/12/2025 9:28:27	19.91	-0.02
04/12/2025 9:28:47	19.90	-0.03

## Appliance Flue Termination



Warning Label 'if Applicable'

CO Expiry Date

Location of CO Alarm



Photo of Unsafe Situation	Defect 1	Defect 2
Defect 3	Defect 4	Defect 5
Defect 6	Defect 7	Defect 8