

Gas Tightness Test

Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m³)		Max allowable pressure drop (mbar)	4.1	Type of gauge used (water / electronic)	Electric	Tightness test result (Pass / Fail)	
Where was the Test carried out from?	ECV	Let by test duration (mins)	1	Volume smallest occupied space (m³)		Smell of gas	N/A	Pass	
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1	Tightness test pressure (TTP) (mbar)	20.75	CO Alarm			
						CO Alarm Installed	Date Of Expiry	CO Pass/Fail	
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2	Actual pressure drop (mbar)	0	Yes	09/2034	Pass	


Meter Information

Gas Meter Present	Yes	Meter room secure	N/A	Meter room key labelled	N/A	Standing pressure (mbar)	23.45	Working pressure at Appliances (mbar)	
Meter size	U6	Meter accessible	Yes	Meter room ventilated	N/A	Working pressure at meter	21.98	20.92	
ECV labelled	Yes	Does ECV operate easily	Yes	Adequate gas isolation	Yes	Suitably sleeved Area Adjacent Meter	Yes	Meter Labelling Correct	
Pipework colour coded /identified from point of Test	Yes	Line diagram at meter (current)	N/A	Clear of combustibles	N/A	Installation cross bonded	Yes	Yes	
Gas pipe supported (Where Visible) from point of Test	Yes	Meter Location	Outside meter box		Flue Dilution (CO ₂) %	N/A	Air Sample (CO ₂) %	N/A	
Manometer Make	Testo	Serial No	26884240	Analyser Make	Testo	Serial No	61857248		

Description of work: Boiler service and co device check

Defects		Remedial work required
No 1	Condense terminating into rainwater down pipe which leads to an estate lake	Installed acid neutraliser
No 2		
No 3		
No 4		
No 5		
No 6		
No 7		
No 8		

Parts used	Part Number	Qty	Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.
Acid neutraliser	Cal mag Acid Neutraliser	1	

Print Name	Jack Williams	Engineer's Signature	
------------	---------------	----------------------	---

The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.

Print Name	No person present	Customer Signature	
------------	-------------------	--------------------	--

Tightness Test Carried out from this Valve 'Label'



Measurement protocol

General information

Customer	Name of measurement program	Tightness test program
28 Lakeside Staff Flat		15/05/2025 9:58:01

Instrumentation

Instrument name/Serial number	Measurement parameters
testo S10 (46884240)	Differential pressure

Measurement parameters

Measuring mode	Timeout	Maximum pressure drop
Timed	30 sec	4.10 mbar
Measuring cycle	Use stabilisation time	Pressure start (P_start)
Yes	Yes	30.78 mbar
Measurement duration	2 min 0 sec	Measurement result
Passed		15/05/2025 9:55:49
Start time	End	Start time
15/05/2025 9:57:49	2 min 0 sec	15/05/2025 9:57:49

Measurement

Maximum pressure drop	4.10 mbar
Final pressure drop	0.07 mbar

Date/Time	P48 [mbar]	P18 [mbar]
15/05/2025 9:55:49	30.78	0.00
15/05/2025 9:56:09	29.76	0.00
15/05/2025 9:56:29	28.77	0.00
15/05/2025 9:56:49	27.77	0.00
15/05/2025 9:57:09	26.76	0.00
15/05/2025 9:57:29	25.80	0.00
15/05/2025 9:57:49	24.83	0.07

Appliance Flue Termination



Warning Label 'if Applicable'

CO Expiry Date

Location of CO Alarm



Photo of Unsafe Situation	Defect 1	Defect 2
		
Defect 3	Defect 4	Defect 5
Defect 6	Defect 7	Defect 8