


Gas Tightness Test									
Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m ³)		Max allowable pressure drop (mbar)	4.1	Type of gauge used (water / electronic)		Tightness test result (Pass / Fail)	
Where was the Test carried out from?	ECV	Let by test duration (mins)	1	Volume smallest occupied space (m ³)		Smell of gas	N/A		
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1	Tightness test pressure (TTP) (mbar)	20.76	CO Alarm			
						CO Alarm Installed	Date Of Expiry	CO Pass/Fail	
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2	Actual pressure drop (mbar)	0.40	Yes	07/2035		
Meter Information									
Gas Meter Present	Yes	Meter room secure	N/A	Meter room key labelled	N/A	Standing pressure (mbar)		Working pressure at Appliances (mbar)	
Meter size	U6	Meter accessible	Yes	Meter room ventilated	N/A	Working pressure at meter	19.89	18.34	
ECV labelled	Yes	Does ECV operate easily	Yes	Adequate gas isolation	Yes	Suitably sleeved Area Adjacent Meter	Yes	Meter Labelling Correct	
Pipework colour coded /identified from point of Test	Yes	Line diagram at meter (current)	N/A	Clear of combustibles	N/A	Installation cross bonded	Yes	Yes	
Gas pipe supported (Where Visible) from point of Test	Yes	Meter Location	Outside meter box		Flue Dilution (CO ₂) %	N/A	Air Sample (CO ₂) %	N/A	
Manometer Make	Testo	Serial No	26884240	Analyser Make	Testo	Serial No	61857248		
Description of work: Boiler service and co2 device check									
Defects					Remedial work required				
No 1	Condense ran into down pipe which leads to estate lake and also incorrect size through wall				Needs acid neutraliser and to be ran in 32mm through wall				
No 2									
No 3									
No 4									
No 5									
No 6									
No 7									
No 8									
Parts used			Part Number		Qty		Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.		
Print Name	Jack Williams		Engineer's Signature						
The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.									
Print Name	No person present		Customer Signature						

Tightness Test Carried out from this Valve 'Label'

Measurement protocol

Customer information		Name of measurement program		Tightness test program	
41 Lakeside Staff Flat		testo 510 (46884240)		23/05/2025 9:55:39	
Instrument information		Measurement parameters			
Instrument name/Serial number testo 510 (46884240)		Differential pressure			
Measurement parameters					
Measuring mode	Timed	Maximum pressure drop	4.10 mbar	Pressure start (P-Start)	20.76 mbar
Measuring cycle	20 sec	Pressure start (P-Start)	20.76 mbar	Measurement result	Passed
Use stabilization time	Yes	Start time	23/05/2025 9:55:37	Measurement duration	2 min 0 sec
Measurement duration	2 min 0 sec	End	23/05/2025 9:55:37	Fuel type	Natural gas
Target	testo 510 (46884240)	Duration	2 min 0 sec		
Measurement					
Maximum pressure drop		4.10 mbar			
Final pressure drop		-0.40 mbar			
Data Table					
Date/Time	ΔP [mbar]	ΔP current [mbar]			
23/05/2025 9:55:37	20.76	0.17			
23/05/2025 9:55:37	20.83	0.06			
23/05/2025 9:55:37	20.76	0.14			
23/05/2025 9:55:37	20.63	-0.13			
23/05/2025 9:55:37	20.40	-0.36			
23/05/2025 9:55:37	20.36	-0.40			



Appliance Flue Termination




Warning Label 'if Applicable'

CO Expiry Date

Location of CO Alarm



Photo of Unsafe Situation	Defect 1	Defect 2
		
Defect 3	Defect 4	Defect 5
Defect 6	Defect 7	Defect 8