




Gas Tightness Test									
Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m³)		Max allowable pressure drop (mbar)	4	Type of gauge used (water / electronic)	Electric	Tightness test result (Pass / Fail)	
Where was the Test carried out from?	ECV	Let by test duration (mins)	1	Volume smallest occupied space (m³)		Smell of gas	N/A	Pass	
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1	Tightness test pressure (TTP) (mbar)	20.53	CO Alarm			
						CO Alarm Installed	Date Of Expiry	CO Pass/Fail	
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2	Actual pressure drop (mbar)	0.15	Yes	07/2035	Pass	
Meter Information									
Gas Meter Present	Yes	Meter room secure	N/A	Meter room key labelled	N/A	Standing pressure (mbar)		Working pressure at Appliances (mbar)	
Meter size	U6	Meter accessible	Yes	Meter room ventilated	N/A	Working pressure at meter	21.07	20.24	
ECV labelled	Yes	Does ECV operate easily	Yes	Adequate gas isolation	Yes	Suitably sleeved Area Adjacent Meter	Yes	Meter Labelling Correct	
Pipework colour coded /identified from point of Test	Yes	Line diagram at meter (current)	N/A	Clear of combustibles	N/A	Installation cross bonded	Yes	Yes	
Gas pipe supported (Where Visible) from point of Test	Yes	Meter Location	Meter box		Flue Dilution (CO <sub>2</sub> ) %	N/A	Air Sample (CO <sub>2</sub> ) %	N/A	
Manometer Make	Testo	Serial No	26884240	Analyser Make	Testo	Serial No	61857248		
Description of work: Boiler service and co device check									
Defects					Remedial work required				
No 1									
No 2									
No 3									
No 4									
No 5									
No 6									
No 7									
No 8									
Parts used			Part Number		Qty		Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.		
			Co alarm		1				
			Honeywell						
Print Name	Jack Williams		Engineer's Signature						
The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.									
Print Name	No person present		Customer Signature						

## Tightness Test Carried out from this Valve 'Label'



### Measurement protocol

Customer information		Name of measurement program	Tightness test
Customer: 1000 Horseshank staff flat		Name of measurement program: Tightness test	Date of measurement: 10/06/2025 15:12:35
Measurement information			
Instrument name/Serial number	Serial number	Measurement parameters	
Name: 6170 (44884240)		Differential pressure	
Measurement parameters			
Measuring mode	Tested	Maximum pressure drop	-4.10 mbar
Measuring cycle	90 sec	Pressure start (P_start)	20.83 mbar
Line classification time	Yes	Measurement result	Passed
Measurement duration	2 min 0 sec	Start time	10/06/2025 15:04:25
Target	2 min 0 sec	End	10/06/2025 15:06:25
Pressure probe	Model: 6110 (44884240)	Duration	2 min 0 sec
Fuel type	Natural Gas		
Measurement results			
Maximum pressure drop		-4.10 mbar	
Final pressure drop		-0.15 mbar	
Start time	End time	Final pressure drop (mbar)	ΔP_start (mbar)
10/06/2025 15:04:25	10/06/2025 15:04:45	-0.15	20.83
10/06/2025 15:05:05	10/06/2025 15:05:25	-0.15	20.83
10/06/2025 15:05:45	10/06/2025 15:06:05	-0.15	20.83
10/06/2025 15:06:25	10/06/2025 15:06:45	-0.15	20.83
10/06/2025 15:07:05	10/06/2025 15:07:25	-0.15	20.83

## Appliance Flue Termination



Warning Label 'if Applicable'

CO Expiry Date

Location of CO Alarm



Photo of Unsafe Situation	Defect 1	Defect 2
Defect 3	Defect 4	Defect 5
Defect 6	Defect 7	Defect 8