


Gas Tightness Test									
Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m ³)		Max allowable pressure drop (mbar)	4.1	Type of gauge used (water / electronic)	Electric	Tightness test result (Pass / Fail)	
Where was the Test carried out from?	ECV	Let by test duration (mins)	1	Volume smallest occupied space (m ³)		Smell of gas	N/A	Pass	
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1	Tightness test pressure (TTP) (mbar)	20.29	CO Alarm			
						CO Alarm Installed	Date Of Expiry	CO Pass/Fail	
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2	Actual pressure drop (mbar)	0.50	Yes	08/2025	Pass	
Meter Information									
Gas Meter Present	Yes	Meter room secure	N/A	Meter room key labelled	N/A	Standing pressure (mbar)	23.72	Working pressure at Appliances (mbar)	
Meter size	U6	Meter accessible	Yes	Meter room ventilated	N/A	Working pressure at meter	20.01	18.78	
ECV labelled	Yes	Does ECV operate easily	Yes	Adequate gas isolation	Yes	Suitably sleeved Area Adjacent Meter	Yes	Meter Labelling Correct	
Pipework colour coded /identified from point of Test	Yes	Line diagram at meter (current)	N/A	Clear of combustibles	N/A	Installation cross bonded	Yes	Yes	
Gas pipe supported (Where Visible) from point of Test	Yes	Meter Location	Outside meter box		Flue Dilution (CO ₂) %	N/A	Air Sample (CO ₂) %	N/A	
Manometer Make	Testo	Serial No	26884240		Analyser Make	Testo	Serial No	61857248	
Description of work: Boiler service and co device check									
Defects					Remedial work required				
No 1	Old filling loop has no handle tap				Recommend keyless filling link				
No 2	Co will be out of date in august				Replace before then				
No 3									
No 4									
No 5									
No 6									
No 7									
No 8									
Parts used			Part Number		Qty		Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.		
Print Name	Jack Williams		Engineer's Signature						
The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.									
Print Name	No person present		Customer Signature						

Tightness Test Carried out from this Valve 'Label'

Measurement protocol

Client information		Name of measurement program	
Customer	8 Lakeside Staff Flat	Date of measurement	Tightness test
08/05/2025 10:56:54			
Instrument information			
Instrument name/Serial number	Measurement parameters		
Isolo 510 (46884240)	Differential pressure		
Measurement parameters			
Measuring mode	Timed	Maximum pressure drop	4.10 mbar
Measuring cycle	30 sec	Pressure start (P-Start)	30.39 mbar
Line stabilisation time	Yes	Measurement result program	Passed
Measurement duration	2 min 0 sec	Start time	08/05/2025 10:53:22
Pressure probe	Isolo 510 (46884240)	End	08/05/2025 10:55:22
Fuel type	Natural gas	Duration	2 min 0 sec
Measurement			
Maximum pressure drop	4.10 mbar		
Final pressure drop	-0.50 mbar		
Date/Time	ΔP (mbar)	ΔP current (mbar)	
08/05/2025 10:53:22	30.39	-	
08/05/2025 10:53:42	30.21	-0.06	
08/05/2025 10:54:02	30.11	-0.12	
08/05/2025 10:54:22	29.11	-0.18	
08/05/2025 10:54:42	19.50	-0.37	
08/05/2025 10:55:02	13.98	-0.41	
08/05/2025 10:55:22	13.78	-0.50	



Appliance Flue Termination





Warning Label 'if Applicable'

CO Expiry Date

Location of CO Alarm



Photo of Unsafe Situation	Defect 1	Defect 2
		
Defect 3	Defect 4	Defect 5
Defect 6	Defect 7	Defect 8