



30909

Gas Safety Record



Certificate Number	Job Ref	21835	Address : Unit 1-2, 403 Broad Lane																
3692	Eng. Name	Jack Williams	Coventry CV5 7AX +44 02477170800																
Company Gas safe No : 30909	Gas Safe ID No	6016603																	
	Work Carried out Date	07/07/26																	
	Next Service due Date	07/07/27																	
Site Address : . CC10 10 Cryfield Cottage Gibbet Hill Road CV4 7AL			Is the Job Complete										Yes						
			Unsafe situation identified (classification)										No						
Sheet	1	of	3	Has a Warning notice been issued															
				Warning notice number															
				Has the appliance been labelled															
Have you completed all risk assessments : Yes				Has the responsible person been informed															
How many appliances have been tested										Two									
Appliance No.		No 1			No 2			No 3			No 4								
Make		Worcester 30si Compact ER			BEKO														
Model		30si compact erp			KDG582W														
Appliance Type		Combination Boiler			Free Standing														
Ref No		Boiler			Cooker														
Location		Kitchen			Kitchen														
Condition		Good			Good														
Appliance No.		No 5			No 6			No 7			No 8								
Make																			
Model																			
Appliance Type																			
Ref No																			
Location																			
Condition																			
Appliance No		No1		No2		No3		No4		No5		No6		No7		No8			
Flue Type		Flueless		Flueless															
Flue flow satisfactory		N/A		N/A															
Spillage test satisfactory		N/A		N/A															
Termination satisfactory		Yes		Yes															
Visual condition of flue satisfactory		Yes		Yes															
Flame proving satisfactory		Yes		Yes															
Burner lock out time (seconds)		2		12															
Temp t/stat operation satisfactory		Yes		Yes															
Ventilation Type		N/A		Openable windows and door															
Mechanical vent / flue interlock satisfactory		N/A		N/A															
Reqd Ventilation low level (cm²)		N/A		N/A															
Reqd Ventilation High level (cm²)		N/A		N/A															
Badged Rating (kW Nett)		27.7		12.5															
Actual Ventilation low level (cm²)		N/A		N/A															
Actual Ventilation High level (cm²)		N/A		N/A															
Ventilation Satisfactory		N/A		Yes															
Firing Mode		Low		High		Low		High		Low		High		Low		High			
Heat input rating kW		N/A		N/A		N/A		N/A											
Gas Burner Pressure		N/A		N/A		N/A		N/A											
Gas Flow Rate m³/hr.		N/A		N/A		N/A		N/A											
Ambient (Room) Temperature (°C)		25.2		25.0		N/A		N/A											
Flue Gas Temperature (°C)		55.8		47.6		N/A		N/A											
CO/CO² Ratio		0.0001		0.0003		N/A		N/A											
Oxygen (O²)%		5.2		4.6		N/A		N/A											
Carbon Monoxide (CO) ppm		5		31		N/A		N/A											
Carbon Dioxide (CO²)%		8.98		9.30		N/A		N/A											
Excess Air		32.8		27.9		N/A		N/A											
Gross Efficiency		88.5		88.9		N/A		N/A											
Is the appliance safe to use		Yes		Yes															

Gas Tightness Test									
Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m³)	0.0022	Max allowable pressure drop (mbar)	1	Type of gauge used (water / electronic)	Electric	Tightness test result (Pass / Fail)	
Where was the Test carried out from?	ECV	Let by test duration (mins)	1	Volume smallest occupied space (m³)	N/A	Smell of gas	N/A	Pass	
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1	Tightness test pressure (TTP) (mbar)	20.62	CO Alarm			
						CO Alarm Installed	Date Of Expiry	CO Pass/Fail	
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2	Actual pressure drop (mbar)	0	Yes	08/2034	Pass	
Meter Information									
Gas Meter Present	Yes	Meter room secure	N/A	Meter room key labelled	N/A	Standing pressure (mbar)		Working pressure at Appliances (mbar)	
Meter size	U6	Meter accessible	Yes	Meter room ventilated	N/A	Working pressure at meter	20.88	17.87	
ECV labelled	Yes	Does ECV operate easily	Yes	Adequate gas isolation	Yes	Suitably sleeved Area Adjacent Meter	Yes	Meter Labelling Correct	
Pipework colour coded /identified from point of Test	Yes	Line diagram at meter (current)	N/A	Clear of combustibles	N/A	Installation cross bonded	Yes	N/A	
Gas pipe supported (Where Visible) from point of Test	Yes	Meter Location	Yes		Flue Dilution (CO₂) %	N/A	Air Sample (CO₂) %	N/A	
Manometer Make	Testo	Serial No	26884240		Analyser Make	Testo	Serial No	61857248	
Description of work: Boiler service, cooker service and co device check									
Defects					Remedial work required				
No 1									
No 2									
No 3									
No 4									
No 5									
No 6									
No 7									
No 8									
Parts used			Part Number		Qty		Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.		
Print Name	Jack Williams		Engineer's Signature						
The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.									
Print Name	No person present		Customer Signature						

Tightness Test Carried out from this Valve 'Label'



Measurement protocol

General information		
Customer	Name of measurement program	Tightness test
10 Cylfield Cottage	Date of measurement	07/07/2026 12:57:58
Instrument information		
Instrument name/Serial number Wells 510 (46527985)	Measurement parameters Differential pressure	
Measurement parameters		
Measuring mode	Tested	Maximum pressure drop
Measuring cycle	20 sec	Pressure start (P_start)
Use substitution time	Yes	Measurement result
Measurement duration (target)	2 min 0 sec	Start time
Pressure probe	Wells 510 (46527985)	End
Fuel type	Natural gas	Duration
		2 min 0 sec
Measurement		
Maximum pressure drop	1.00 mbar	
Final pressure drop	0.13 mbar	
Date/Time	ΔP current (mbar)	MS (mbar)
07/07/2026 12:51:39	0.02	31.62
07/07/2026 12:51:59	0.02	31.64
07/07/2026 12:52:19	0.05	30.47
07/07/2026 12:52:39	0.08	30.70
07/07/2026 12:52:59	0.11	30.75
07/07/2026 12:53:19	0.13	30.75
07/07/2026 12:53:39	0.13	30.75



Appliance Flue Termination



Warning Label 'if Applicable'

CO Expiry Date

Location of CO Alarm



Photo of Unsafe Situation	Defect 1	Defect 2
Defect 3	Defect 4	Defect 5
Defect 6	Defect 7	Defect 8