



30909

Gas Safety Record



Certificate Number	Job Ref	21519	Address : Unit 1-2, 403 Broad Lane														
3500	Eng. Name	Sean Moloney	Coventry CV5 7AX +44 02477170800														
Company Gas safe No : 30909	Gas Safe ID No	6016601															
	Work Carried out Date	20/05/26															
	Next Service due Date	20/05/27															
Site Address : . CC11 11 Cryfield Cottage Gibbet Hill Road CV4 7AL			Is the Job Complete										Yes				
			Unsafe situation identified (classification)										No				
Sheet	1	of	3	Has a Warning notice been issued													
				Warning notice number													
				Has the appliance been labelled													
Have you completed all risk assessments : Yes				Has the responsible person been informed													
How many appliances have been tested										Two							
Appliance No.		No 1			No 2			No 3			No 4						
Make		WORCESTER			BEKO												
Model		2000			KA52NEW												
Appliance Type		Condensing Combi boiler			Free Standing												
Ref No		Boiler			Cooker												
Location		Kitchen			Kitchen												
Condition		Good			Poor												
Appliance No.		No 5			No 6			No 7			No 8						
Make																	
Model																	
Appliance Type																	
Ref No																	
Location																	
Condition																	
Appliance No	No1		No2		No3		No4		No5		No6		No7		No8		
Flue Type	Room sealed type C		Room sealed type C														
Flue flow satisfactory	N/a		N/a														
Spillage test satisfactory	N/a		N/a														
Termination satisfactory	Yes		Yes														
Visual condition of flue satisfactory	Yes		Yes														
Flame proving satisfactory	Yes		Yes														
Burner lock out time (seconds)	1		14														
Temp t/stat operation satisfactory	Yes		Yes														
Ventilation Type	N/a		N/a														
Mechanical vent / flue interlock satisfactory	N/a		N/a														
Reqd Ventilation low level (cm²)	N/a		N/a														
Reqd Ventilation High level (cm²)	N/a		N/a														
Badged Rating (kW Nett)	30		12.9														
Actual Ventilation low level (cm²)	N/a		N/a														
Actual Ventilation High level (cm²)	N/a		N/a														
Ventilation Satisfactory	N/a		N/a														
Firing Mode	Low	High	Low	High	Low	High	Low	High	Low	High	Low	High	Low	High	Low	High	
Heat input rating kW	N/a	N/a	N/a	N/a													
Gas Burner Pressure	N/a	N/a	N/a	N/a													
Gas Flow Rate m³/hr.	N/a	N/a	N/a	N/a													
Ambient (Room) Temperature (°C)	23.4	23.2	N/a	N/a													
Flue Gas Temperature (°C)	N/a	N/a	N/a	N/a													
CO/CO² Ratio	0.0001	0.0008	N/a	N/a													
Oxygen (O²)%	6	4.5	N/a	N/a													
Carbon Monoxide (CO) ppm	10	76	N/a	N/a													
Carbon Dioxide (CO²)%	8.53	9.35	N/a	N/a													
Excess Air	39.6	27.3	N/a	N/a													
Gross Efficiency	N/a	N/a	N/a	N/a													
Is the appliance safe to use	Safe		Safe														

Gas Tightness Test										
Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m³)	0.002520		Max allowable pressure drop (mbar)	0.25		Type of gauge used (water / electronic)	Electric	Tightness test result (Pass / Fail)
Where was the Test carried out from?	ECV	Let by test duration (mins)	1		Volume smallest occupied space (m³)	28.4		Smell of gas	No	Pass
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1		Tightness test pressure (TTP) (mbar)	19		CO Alarm		
								CO Alarm Installed	Date Of Expiry	CO Pass/Fail
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2		Actual pressure drop (mbar)	0		Yes	10/2035	Pass
Meter Information										
Gas Meter Present	Yes	Meter room secure	Meter box		Meter room key labelled	Meter box key		Standing pressure (mbar)		Working pressure at Appliances (mbar)
Meter size	U6	Meter accessible	Yes		Meter room ventilated	Yes		Working pressure at meter	24.55	18.56
ECV labelled	No	Does ECV operate easily	Yes		Adequate gas isolation	Yes		Suitably sleeved Area Adjacent Meter	Yes	Meter Labelling Correct
Pipework colour coded /identified from point of Test	Concealed	Line diagram at meter (current)	N/a		Clear of combustibles	Yes		Installation cross bonded	Yes	Yes
Gas pipe supported (Where Visible) from point of Test	Concealed	Meter Location	Externally by front door			Flue Dilution (CO₂) %		N/a	Air Sample (CO₂) %	N/a
Manometer Make	Testo	Serial No	N/a		Analyser Make	Testo	Serial No	61743821		
Description of work: Boiler and cooker service, new co alarm installed and tightness test										
Defects					Remedial work required					
No 1										
No 2										
No 3										
No 4										
No 5										
No 6										
No 7										
No 8										
Parts used			Part Number		Qty		Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.			
					1					
			Co alarm							
Print Name	Sean Moloney		Engineer's Signature							
The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.										
Print Name	No person present		Customer Signature							

Tightness Test Carried out from this Valve 'Label'		
		
Appliance Flue Termination		
		
Warning Label 'if Applicable'	CO Expiry Date	Location of CO Alarm
		

Photo of Unsafe Situation	Defect 1	Defect 2
Defect 3	Defect 4	Defect 5
Defect 6	Defect 7	Defect 8